

Building Division Online Services

Department of Public Works Engineering, Building Division

Permit Status: Completed **Job Address:** 5790 PINE CLIFF AVE SEDALIA, CO 80135

Permit Type: Electrical

Type of Work: Construction Meter

[Inspections](#)
[Contractors](#)
[Permit Fees](#)
[Property Details](#)

[Documents](#)

Scheduled Inspections

Name	Date Scheduled	Estimated Time of Inspection
------	----------------	------------------------------

Engineering Letters

Engineering Letters will be listed below if they are required for your project. They must be submitted before scheduling above ground inspections.

Required Engineering Letters	Received Date
------------------------------	---------------

Inspection History

Name	Date Occurred	Result	Inspector Name	Inspection Comments	Meter Release	Inspection Report
Construction Meter	04/24/2019	Disapproved	Henry VanSchaack) main disconnect must be secured to pole; 2) equip grd in main not permitted to be double-lugged; 3) meter jumpers not permitted in temp; 4) neutral in temp not permitted to be bonded to ground/enclosure; 5) feeder equip grd must terminate on ground bar		Print Report
Construction Meter	05/13/2019	Disapproved	Rick Sugar	GEC must terminate at the first disconnecting means		Print Report
Construction Meter	06/13/2019	Approved	Rick Sugar		IREA 06/14/2019	Print Report

Department of Public Works Engineering, Building Division

100 Third Street, Suite 020, Castle Rock, CO 80104

Phone: (303) 660-7497 Fax: (303) 479-7271

dcbuilding@douglas.co.us [Privacy Policy](#) / [Legal](#)