

Public Works & Engineering
Building Inspections
CONSTRUCTION RECORD
PROJECT NUMBER LISTING

Application Date: 12/18/09
Project Number: 09113096
Zip Zone: 3



Key Map: 494S
Council District: H
Census Tract: 302.00

Job Address: 601 N MILBY ST 77003

Occupant: *SALMEX INVESTMENTS LLC

Subdivision:

Block/Lot:

Project#: 09113096

Proj Status: Inactive

Final Status:

Project Description: 0 0 5 R3 B COMMERCIAL ELEC PERMIT 09113096

Applicant Name: SKYVARA RICHARD

Applicant Info: 15337 P.O.BX. 77220

Construction Type / Category / Certificate: T/B /N

FCC Code: 023 Not Construction Related

Permits on project: 11

Tax ID:

Legal Description:

Situs Comments:

Situs History:

12/11/17 I 17140455 RESIDENTIAL MECHANICAL PERMIT
12/11/17 F 17140191 RESIDENTIAL PLUMBING PERMIT (GAS TEST)
09/29/14 F 14104011 RESIDENTIAL ELECTRICAL PERMIT
11/27/13 I 13120738 COMMERCIAL ELECTRICAL PERMIT
12/18/09 I 09113096 COMMERCIAL ELEC PERMIT

Situs Holds:

I 700 I13 01/11/98 SECOND WARD - TIER 5
I 700 7K4 07/08/97 CERT. MAIL RETURNED RECEIVED/SIGNED

Owners:

Project Holds:

H 410 105 12/22/09 CUSTOMER NEEDS TO APPLY FOR CONVERION PERMIT Sanchez Roy (Electrical)
/ /

Contractors on Projects:

8036 EMS GOMEZ INEZ D. GOMEZ ELECTRICAL SEVICES/ 281-536-6748/832-410-8703,N
20680 ECS *INEZ D GOMEZ GOMEZ ELECTRICAL SEVICES/ 281-536-6748/281-536-6748,N

Public Works & Engineering
Building Inspections
CONSTRUCTION RECORD
PROJECT NUMBER LISTING

Application Date: 11/27/13
Project Number: 13120738
Zip Zone: 3



Key Map: 494S
Council District: H
Census Tract: 302.00

Job Address: 601 N MILBY ST 77003

Occupant: *SALMEX INVESTMENTS LLC

Subdivision:

Block/Lot:

Project#: 13120738 Proj Status: Inactive Final Status:

Project Description: 0 0 5 R3 B COMMERCIAL ELECTRICAL PERMIT 13120738

Applicant Name: JORDAN JOHNNIE B

Applicant Info: 2218 VIKING DR 77018 832 448-0478

Construction Type / Category / Certificate: T/B /N

FCC Code: 023 Not Construction Related

Permits on project: 11

Tax ID:

Legal Description:

Situs Comments:

Situs History:

12/11/17 I 17140455 RESIDENTIAL MECHANICAL PERMIT
12/11/17 F 17140191 RESIDENTIAL PLUMBING PERMIT (GAS TEST)
09/29/14 F 14104011 RESIDENTIAL ELECTRICAL PERMIT
11/27/13 I 13120738 COMMERCIAL ELECTRICAL PERMIT
12/18/09 I 09113096 COMMERCIAL ELEC PERMIT

Situs Holds:

I 700 I13 01/11/98 SECOND WARD - TIER 5
I 700 7K4 07/08/97 CERT. MAIL RETURNED RECEIVED/SIGNED

Owners:

Project Holds:

Contractors on Projects:

26723 EMS JORDAN JOHNNY B JB ELECTRIC/ 713-545-5507/713-545-1829,N
21717 ECS *JOHNNIE B JORDAN JB ELECTRIC/ 713-545-5507/713-545-1829,N

Public Works & Engineering
Building Inspections
CONSTRUCTION RECORD
PROJECT NUMBER LISTING

Application Date: 09/29/14
Project Number: 14104011
Zip Zone: 3



Key Map: 494S
Council District: H
Census Tract: 302.00

Job Address: 601 N MILBY ST 77003

Occupant: *SALMEX INVESTMENTS LLC

Subdivision:

Block/Lot:

Project#: 14104011 Proj Status: Final Final Status: F

Project Description: 0 0 5 R3 B RESIDENTIAL ELECTRICAL PERMIT 14104011

Applicant Name: SALDANA DAVID O

Applicant Info: 17634 GLENMARK 77084 832 455-7220

Construction Type / Category / Certificate: T/3 /N

FCC Code: 023 Not Construction Related

Permits on project: 11

Tax ID:

Legal Description:

Situs Comments:

Situs History:

12/11/17 I 17140455 RESIDENTIAL MECHANICAL PERMIT
12/11/17 F 17140191 RESIDENTIAL PLUMBING PERMIT (GAS TEST)
09/29/14 F 14104011 RESIDENTIAL ELECTRICAL PERMIT
11/27/13 I 13120738 COMMERCIAL ELECTRICAL PERMIT
12/18/09 I 09113096 COMMERCIAL ELEC PERMIT

Situs Holds:

I 700 I13 01/11/98 SECOND WARD - TIER 5
I 700 7K4 07/08/97 CERT. MAIL RETURNED RECEIVED/SIGNED

Owners:

Project Holds:

Contractors on Projects:

28503 ECS *DAVID O. SALDANA A-1 PLUS ELECTRICAL/ 832-831-5925/713-409-8313,N
248472 EMS SALDANA DAVID O. A-1 PLUS ELECTRICAL/ 832-831-5925/713-409-8313,N

Project#: 14104011 Proj Status: Final Final Status: F

Project Description: 0 0 5 R3 B RESIDENTIAL ELECTRICAL PERMIT 14104011

Applicant Name: SALDANA DAVID O

Applicant Info: 17634 GLENMARK 77084 832 455-7220

Construction Type / Category / Certificate: T/3 /N

FCC Code: 023 Not Construction Related

Permits on project: 11

Tax ID:

PERMIT 11 Electrical Pmt FINAL PAID SALDANA DAVID O 09/29/14 176.59

Items Description:

1 MLS 0-50 KW
1 TEMP CUT IN

Project Comments:

mls OK 3#2/0 ems# 248472 116 10/07/14 BY:111
tci OK 3#2/0 ems# 248472 117 10/07/14 BY:111
final OK 3#2/0 ems# 248472 11F 10/07/14 BY:111
MLS CUT IN #104011 9 AM 10/08/14 BY:JDB

Permit Scheduled Inspection:

116 MLS X 10/07/14 111 Esquivel Jesse (Electrical) Scheduled
11F ELECT FINAL X 10/07/14 135 Rich Olen (Electrical) Scheduled

Permit Action Inspection:

116 MLS A 10/07/14 111 Esquivel Jesse (Electrical) Approved
117 TCI A 10/07/14 111 Esquivel Jesse (Electrical) Approved
11F ELECT FINAL A 10/07/14 111 Esquivel Jesse (Electrical) Approved



Public Works & Engineering
Building Inspections
CONSTRUCTION RECORD
PROJECT NUMBER LISTING

Application Date: 12/11/17
Project Number: 17140191
Zip Zone: 3



Key Map: 494S
Council District: H
Census Tract: 302.00

Job Address: 601 N MILBY ST 77003

Occupant: *SALMEX INVESTMENTS LLC

Subdivision:

Block/Lot:

Project#: 17140191 Proj Status: Final Final Status: F

Project Description: 0 0 5 R3 B RESIDENTIAL PLUMBING PERMIT (GAS TEST) 17140191

Applicant Name: GARCIA RAFAEL R

Applicant Info: 8815 LINKMEADOW 77025 713 502-7763

Construction Type / Category / Certificate: T/3 /N

FCC Code: 023 Not Construction Related

Permits on project: 12

Tax ID:

Legal Description:

Situs Comments:

Situs History:

12/11/17 I 17140455 RESIDENTIAL MECHANICAL PERMIT
12/11/17 F 17140191 RESIDENTIAL PLUMBING PERMIT (GAS TEST)
09/29/14 F 14104011 RESIDENTIAL ELECTRICAL PERMIT
11/27/13 I 13120738 COMMERCIAL ELECTRICAL PERMIT
12/18/09 I 09113096 COMMERCIAL ELEC PERMIT

Situs Holds:

I 700 I13 01/11/98 SECOND WARD - TIER 5
I 700 7K4 07/08/97 CERT. MAIL RETURNED RECEIVED/SIGNED

Owners:

Project Holds:

Contractors on Projects:

14833 PM GARCIA RAFAEL R RAFAEL'S PLMB CO./ 713-502-7763/713-669-0139,N

Project#: 17140191 Proj Status: Final Final Status: F

Project Description: 0 0 5 R3 B RESIDENTIAL PLUMBING PERMIT (GAS TEST) 17140191

Applicant Name: GARCIA RAFAEL R

Applicant Info: 8815 LINKMEADOW 77025 713 502-7763

Construction Type / Category / Certificate: T/3 /N

FCC Code: 023 Not Construction Related

Permits on project: 12

Tax ID:

PERMIT 12 Plumbing Pmt FINAL PAID GARCIA RAFAEL R 12/11/17 109.19

Items Description:

1 GAS OPENINGS

Project Comments:

need to install waterheater for final approval. gas test 122 12/12/17 BY:224
holding at this time. 122 12/12/17 BY:224
ENTEX 2PM 12/26/17 BY:JB2

Permit Scheduled Inspection:

122 Gas Test X 12/12/17 224 Slaughter David (PLB I-3392) Scheduled
122 Gas Test X 12/26/17 224 Slaughter David (PLB I-3392) Scheduled
12F PLUMBING FINAL X 12/26/17 224 Slaughter David (PLB I-3392) Scheduled
12U UTIL RELEASE X 12/26/17 224 Slaughter David (PLB I-3392) Scheduled

Permit Action Inspection:

122 Gas Test A 12/26/17 212 Abdus-Salaam Adal (PLB I-4255) Approved
12F PLUMBING FINAL A 12/26/17 212 Abdus-Salaam Adal (PLB I-4255) Approved
12U UTIL RELEASE A 12/26/17 212 Abdus-Salaam Adal (PLB I-4255) Approved



Public Works & Engineering
Building Inspections
CONSTRUCTION RECORD
PROJECT NUMBER LISTING

Application Date: 12/11/17
Project Number: 17140455
Zip Zone: 3



Key Map: 494S
Council District: H
Census Tract: 302.00

Job Address: 601 N MILBY ST 77003

Occupant: *SALMEX INVESTMENTS LLC

Subdivision:

Block/Lot:

Project#: 17140455 Proj Status: Inactive Final Status:

Project Description: 0 0 5 R3 B RESIDENTIAL MECHANICAL PERMIT 17140455

Applicant Name: REDMON RANDALL E

Applicant Info: 6922 SATSUMA 77041 713 466-5767

Construction Type / Category / Certificate: T/3 /N

FCC Code: 023 Not Construction Related

Permits on project: 14

Tax ID:

Legal Description:

Situs Comments:

Situs History:

12/11/17 I 17140455 RESIDENTIAL MECHANICAL PERMIT
12/11/17 F 17140191 RESIDENTIAL PLUMBING PERMIT (GAS TEST)
09/29/14 F 14104011 RESIDENTIAL ELECTRICAL PERMIT
11/27/13 I 13120738 COMMERCIAL ELECTRICAL PERMIT
12/18/09 I 09113096 COMMERCIAL ELEC PERMIT

Situs Holds:

I 700 I13 01/11/98 SECOND WARD - TIER 5
I 700 7K4 07/08/97 CERT. MAIL RETURNED RECEIVED/SIGNED

Owners:

Project Holds:

Contractors on Projects:

37439 ATB REDMON RANDALL E REDMON HEATING & A/C SERVICE/ 713-466-5767/281-831-2556,N

Public Works & Engineering
Building Inspections
CONSTRUCTION RECORD
PROJECT NUMBER LISTING

Application Date: 08/25/23
Project Number: 23082249
Zip Zone: 3



Job Address: 601 N MILBY ST A & B 77003

Occupant: *SALMEX INVESTMENTS LLC

Subdivision:

Block/Lot:

Project#: 23082249

Proj Status: Active

Final Status:

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

Legal Description:

Key Map: 494S

Council District: H

Census Tract: 302.00

Situs Comments:

Situs History:

06/25/24 A 24059703 REVISION TO PROJECT# 23082249
11/09/23 A 23082249 CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC
09/18/23 A 23089666 WATER/WASTE WATER APPLICATION (00068370) REVIEW

Situs Holds:

Owners:

Project Holds:

Contractors on Projects:

76914 ATB LESO FELIX DAVID HOUSTON FUTURE A/C AND HEAT/ 346-347-9687/832-708-9959,N
36544 PM VELA JR TEODORO SPEEDWAY PLUMBING SERV./ 713-299-2519/,N

Project#: 23082249 Proj Status: Active Final Status:

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181



Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT 11 Electrical Pmt FINAL PAID OGBONGBEMIGA RAPHAEL ADEWALE 08/25/23 703.78

Items Description:

- 2 MLS 0-50 KW
- 2 TEMP CUT IN
- 2 RANGE RECEIPTCL

Project Comments:

- Not ready at time of scheduled inspection 115 08/06/24 BY:137
- Not ready at time of scheduled inspection 117 08/06/24 BY:137
- ROUGH IN OK. WILL NEED TO SEE DRIVERS FOR LIGHTS AT 115 08/07/24 BY:129
- FINAL. 115 08/07/24 BY:129
- NEED TO INSTALL BONDING JUMPERS BETWEEN GROUND AND NEUTRAL 117 08/07/24 BY:129

Permit Scheduled Inspection:

115	ROUGH	X	08/06/24	137	Avalos	Jose	(Electrical)	Scheduled
115	ROUGH	X	08/07/24	137	Avalos	Jose	(Electrical)	Scheduled
117	TCI	X	08/06/24	137	Avalos	Jose	(Electrical)	Scheduled
117	TCI	X	08/07/24	137	Avalos	Jose	(Electrical)	Scheduled
117	TCI	X	08/14/24	137	Avalos	Jose	(Electrical)	Scheduled
11F	ELECT FINAL	X	11/07/24	137	Avalos	Jose	(Electrical)	Scheduled
11F	ELECT FINAL	X	11/18/24	137	Avalos	Jose	(Electrical)	Scheduled

Permit Action Inspection:

115	ROUGH	A	08/07/24	129	Ramirez	Herbert	(Electrical)	Approved
116	MLS	A	11/18/24	137	Avalos	Jose	(Electrical)	Approved
117	TCI	A	08/14/24	137	Avalos	Jose	(Electrical)	Approved
11F	ELECT FINAL	A	11/18/24	137	Avalos	Jose	(Electrical)	Approved
11U	UTIL RELEASE	A	08/14/24	137	Avalos	Jose	(Electrical)	Approved

Project#: 23082249 Proj Status: Active Final Status:

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181



Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT 12 Plumbing Pmt ACTIVE PAID OGBONGBEMIGA RAPHAEL ADEWALE 08/25/23 410.02

Items Description:

20 PL FIXTURES
10 GAS OPENINGS
1 SEWER CONNECT

Project Comments:

OK LESS SHOWER PANS, 124 08/06/24 BY:211
ROUGH GAS TEST OK 124 08/06/24 BY:211
BENCHES ARE NOT PROPERLY WATERPROOFED 126 10/03/24 BY:211
LOCKED, NO ANSWER AT DOOR OR NO ACCESS TO JOB 126 10/08/24 BY:211
WITH BENCHES 126 10/10/24 BY:211

Permit Scheduled Inspection:

124 ROUGH IN X 08/06/24 211 Vargas Casimiro (PLB I-3550) Scheduled
126 SHOWER PAN X 10/03/24 211 Vargas Casimiro (PLB I-3550) Scheduled
126 SHOWER PAN X 10/08/24 211 Vargas Casimiro (PLB I-3550) Scheduled
126 SHOWER PAN X 10/10/24 211 Vargas Casimiro (PLB I-3550) Scheduled

Permit Action Inspection:

122 Gas Test A 12/11/24 211 Vargas Casimiro (PLB I-3550) Approved
126 SHOWER PAN A 10/10/24 211 Vargas Casimiro (PLB I-3550) Approved
12U UTIL RELEASE A 12/11/24 211 Vargas Casimiro (PLB I-3550) Approved

Project#: 23082249 Proj Status: Active Final Status:

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT 13 Building Pmt ACTIVE PAID OGBONGBEMIGA RAPHAEL ADEWALE 08/25/23 286.23

Items Description:

10 SMK DETECTORS

Project Comments:

2-4.0' off the rear lot line once insulation is partially 135 08/16/24 BY:332
RESIDENTIAL DUPLEX CONVERSION 2015 IRC 2015 IECC PRN 11/09/23 BY:35A
ALL WORK SUBJECT TO FIELD INSPECTIONS PRN 11/09/23 BY:35A
ADDITIONAL PERMIT REQUIRED: ELEC, PLUMB, MECH PRN 11/09/23 BY:35A
ENGINEER OF RECORD: M.F. QADDUMI #39619 F-5611 PRN 11/09/23 BY:35A

Permit Scheduled Inspection:

Table with 8 columns: Permit, Description, Status, Date, Area, Inspector, Inspector Title, Action. Rows include 135 1035-Frame, 139 GO BY, 13M Fire Wall, 13N Nail Pattern.

Permit Action Inspection:

Table with 8 columns: Permit, Description, Status, Date, Area, Inspector, Inspector Title, Action. Rows include 135 1035-Frame, 139 GO BY, 13M Fire Wall, 13N Nail Pattern, 13U INSULATION, 13W WINDSTORM.



Project#: 23082249 Proj Status: Active Final Status:

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT 14 HVAC Permit FINAL PAID OGBONGBEMIGA RAPHAEL ADEWALE 08/25/23 142.77

Items Description:

1 NEW AC SYSTEM
6 New Total Tons

Project Comments:

Grille seal approved for # A & B. 14H 10/30/24 BY:406
Note: At final, provide CE1292, CE1302 forms, and energy 14H 10/30/24 BY:406
compliance forms. 14H 10/30/24 BY:406
partial approval less energy compliance forms electric 141 07/23/24 BY:424
furnace R-8 installed 141 07/23/24 BY:424

Permit Scheduled Inspection:

141 COVER X 07/23/24 424 Elliot Lawrence (HVAC) Scheduled
141 COVER X 07/30/24 424 Elliot Lawrence (HVAC) Scheduled
141 COVER X 08/23/24 424 Elliot Lawrence (HVAC) Scheduled
14F AC FINAL X 11/21/24 406 Gomez Jorge (HVAC) Scheduled
14H GRILLE SEAL X 10/30/24 406 Gomez Jorge (HVAC) Scheduled

Permit Action Inspection:

141 COVER A 08/23/24 424 Elliot Lawrence (HVAC) Approved
14F AC FINAL A 11/21/24 437 Herrera Narciso HVAC Approved
14H GRILLE SEAL A 10/30/24 406 Gomez Jorge (HVAC) Approved



Project#: 23082249 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT	ER	Expedited Res	ACTIVE	PAID	OGBONGBEMIGA	RAPHAEL	ADEWALE	08/25/23	166.57
--------	----	---------------	--------	------	--------------	---------	---------	----------	--------

Items Description:

1	Expedited Res
---	---------------

Project Comments:

Permit Scheduled Inspection:

Permit Action Inspection:



Project#: 23082249 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT	FF	DEVEL-REVIEW	ACTIVE	PAID	OGBONGBEMIGA	RAPHAEL	ADEWALE	08/25/23	134.10
--------	----	--------------	--------	------	--------------	---------	---------	----------	--------

Items Description:

1	Base Fee 3 Rev
---	----------------

Project Comments:

Permit Scheduled Inspection:

Permit Action Inspection:



Project#: 23082249 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT GE General Hold ACTIVE NO FEE OGBONGBEMIGA RAPHAEL ADEWALE 08/25/23 .00

Items Description:

Project Comments:

Permit Scheduled Inspection:

Permit Action Inspection:



Project#: 23082249 Proj Status: Active Final Status:

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT P1 *P1*ADD-PL-PMT ACTIVE PAID OGBONGBEMIGA RAPHAEL ADEWALE 08/25/23 160.04

Items Description:

- 1 PL FIXTURES
- 1 GAS OPENINGS
- 1 SEWER CONNECT

Project Comments:

Permit Scheduled Inspection:

P11 SEWER X 12/04/24 211 Vargas Casimiro (PLB I-3550) Scheduled

Permit Action Inspection:

P11 SEWER A 12/04/24 211 Vargas Casimiro (PLB I-3550) Approved

P12 Gas Test A 12/11/24 211 Vargas Casimiro (PLB I-3550) Approved

P18 NOTIFY WWATER A 12/04/24 211 Vargas Casimiro (PLB I-3550) Approved

P1U UTIL RELEASE A 12/11/24 211 Vargas Casimiro (PLB I-3550) Approved



Project#: 23082249 Proj Status: Active Final Status:

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT PG *PG*TEMP GAS FINAL PAID OGBONGBEMIGA RAPHAEL ADEWALE 08/25/23 125.64

Items Description:

1 TEMP GAS

Project Comments:

ENTEX 10AM LINE 7 PGF 12/11/24 BY:AD1
ENTEX 3:30PM PGF 01/08/25 BY:MS
FAX LINE #211 PGF 01/08/25 BY:MS
FAX LINE #8 PGF 01/08/25 BY:MS
ENTEX 3:30PM PGF 01/08/25 BY:MS

Permit Scheduled Inspection:

PG1 TEMP GAS INSP X 12/11/24 211 Vargas Casimiro (PLB I-3550) Scheduled

Permit Action Inspection:

PG1 TEMP GAS INSP A 12/11/24 211 Vargas Casimiro (PLB I-3550) Approved
PGF TEMP GAS FINAL A 12/11/24 211 Vargas Casimiro (PLB I-3550) Approved



Project#: 23082249 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC 23082249

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: 11,12,13,14,ER,FF,P1,PG,PX

Tax ID:

PERMIT PX	Plan Review Fee	ACTIVE PAID	OGBONGBEMIGA	RAPHAEL	ADEWALE	08/25/23	101.67
-----------	-----------------	-------------	--------------	---------	---------	----------	--------

Items Description:

Project Comments:

Permit Scheduled Inspection:

Permit Action Inspection:



Public Works & Engineering
Building Inspections
CONSTRUCTION RECORD
PROJECT NUMBER LISTING

Application Date: 09/18/23
Project Number: 23089666
Zip Zone: 3



Job Address: 601 N MILBY ST A & B 77003

Occupant: *SALMEX INVESTMENTS LLC

Subdivision:

Block/Lot:

Project#: 23089666

Proj Status: Active

Final Status:

Project Description: 0 1 5 R3 B WATER/WASTE WATER APPLICATION (00068370) REVIEW 23089666

Applicant Name: *Salmex Investments LLC

Applicant Info: 2411 MCILHENNY ST 77004 915 383-7794

Construction Type / Category / Certificate: N/ /

FCC Code:

Permits on project: WI,WT,WW

Tax ID:

Legal Description:

Key Map: 494S

Council District: H

Census Tract: 302.00

Situs Comments:

Situs History:

06/25/24 A 24059703 REVISION TO PROJECT# 23082249
11/09/23 A 23082249 CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC
09/18/23 A 23089666 WATER/WASTE WATER APPLICATION (00068370) REVIEW

Situs Holds:

Owners:

Project Holds:

Contractors on Projects:

Project#: 23089666 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B WATER/WASTE WATER APPLICATION (00068370) REVIEW 23089666

Applicant Name: *Salmex Investments LLC

Applicant Info: 2411 MCILHENNY ST 77004 915 383-7794

Construction Type / Category / Certificate: N/ /

FCC Code:

Permits on project: WI,WT,WW

Tax ID:

PERMIT	WI	Impact Water	ACTIVE	PAID	*Salmex Investments LLC	09/18/23	695.55
--------	----	--------------	--------	------	-------------------------	----------	--------

Items Description:

1	Water Commit
1	Water Credits

Project Comments:

Permit Scheduled Inspection:

Permit Action Inspection:



Project#: 23089666 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B WATER/WASTE WATER APPLICATION (00068370) REVIEW 23089666

Applicant Name: *Salmex Investments LLC

Applicant Info: 2411 MCILHENNY ST 77004 915 383-7794

Construction Type / Category / Certificate: N/ /

FCC Code:

Permits on project: WI,WT,WW

Tax ID:

PERMIT WT WW Utility Admin ACTIVE PAID *Salmex Investments LLC

09/18/23

93.96

Items Description:

1 UNITS

Project Comments:

Permit Scheduled Inspection:

Permit Action Inspection:



Project#: 23089666 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B WATER/WASTE WATER APPLICATION (00068370) REVIEW 23089666

Applicant Name: *Salmex Investments LLC

Applicant Info: 2411 MCILHENNY ST 77004 915 383-7794

Construction Type / Category / Certificate: N/ /

FCC Code:

Permits on project: WI,WT,WW

Tax ID:

PERMIT WW Impact WWater ACTIVE PAID *Salmex Investments LLC 09/18/23 586.05

Items Description:

1 WW Committed
1 WW Credits

Project Comments:

Permit Scheduled Inspection:

Permit Action Inspection:



Public Works & Engineering
Building Inspections
CONSTRUCTION RECORD
PROJECT NUMBER LISTING

Application Date: 06/25/24
Project Number: 24059703
Zip Zone: 3



Key Map: 494S
Council District: H
Census Tract: 302.00

Job Address: 601 N MILBY ST A & B 77003

Occupant: *SALMEX INVESTMENTS LLC

Subdivision:

Block/Lot:

Project#: 24059703 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B REVISION TO PROJECT# 23082249 24059703

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: RV

Tax ID:

Legal Description:

Situs Comments:

Situs History:

06/25/24 A 24059703 REVISION TO PROJECT# 23082249
11/09/23 A 23082249 CHURCH CONVERSION TO DUPLEX 2015 IRC 2015 IECC
09/18/23 A 23089666 WATER/WASTE WATER APPLICATION (00068370) REVIEW

Situs Holds:

Owners:

Project Holds:

Contractors on Projects:

Project#: 24059703 **Proj Status:** Active **Final Status:**

Project Description: 0 1 5 R3 B REVISION TO PROJECT# 23082249 24059703

Applicant Name: OGBONGBEMIGA RAPHAEL ADEWALE

Applicant Info: PO BOX 8148 77288 832 970-8181

Construction Type / Category / Certificate: R/3 /N

FCC Code: 021 Residential Alteration

Permits on project: RV

Tax ID:

PERMIT RV Plan Revision ACTIVE PAID OGBONGBEMIGA RAPHAEL ADEWALE 06/25/24 119.88

Items Description:

Project Comments:

CHANGE FIRE RATED WALL THICKNESS TO 8"

PRN 07/05/24 BY:35A

ADD 2HR FIRE RATED WALL DESIGN TO MATCH SPECIFICATION

PRN 07/05/24 BY:35A

Permit Scheduled Inspection:

Permit Action Inspection:



City Of Houston



PLAN CHECK DATA REPORT

<u>Dept No.</u>	<u>Dept Name</u>	<u>Plan Type</u>	<u>Bin</u>	<u>Receive Date</u>	<u>Receive By</u>	<u>Review Date</u>	<u>Review By</u>	<u>APP Date</u>	<u>App By</u>	<u>Status</u>	<u>Date Entered</u>	<u>Input By</u>	<u>Update Date</u>
Project No.: 09113096													
											2023/09/07 00:00:00		
Project No.: 13120738													
											2023/09/07 00:00:00		
Project No.: 14104011													
											2023/09/07 00:00:00		
Project No.: 17140191													
											2023/09/07 00:00:00		
Project No.: 17140455													
											2023/09/07 00:00:00		
Project No.: 23082249													
520	SUBMIT DATE	IO		09/04/2023	PDX						2023/11/09 00:00:00	PDX	09/04/2023
301	MGM'T REVIEW	RQ		09/04/2023	PDX			09/07/2023	PR3	A	2023/11/09 00:00:00	PDX	09/07/2023
301	MGM'T REVIEW			09/04/2023	PDX	09/04/2023	PDX				2023/11/09 00:00:00	PDX	09/07/2023
300	PRELIM REVIEW	RQ		09/07/2023	PR3			09/07/2023	PR3	A	2023/11/09 00:00:00	PR3	09/07/2023
300	PRELIM REVIEW	AP		09/07/2023	PR3						2023/11/09 00:00:00	PR3	09/07/2023
301	MGM'T REVIEW	AP	A12	09/07/2023	PR3						2023/11/09 00:00:00	PR3	09/07/2023
302	ASSIGNMENT	NA		09/07/2023	PDX			09/28/2023	1EZ	X	2023/11/09 00:00:00	PR3	09/28/2023

Update
By

PDX
PR3
PR3
PR3
PR3
PR3
1EZ

City Of Houston



PLAN CHECK DATA REPORT

Dept No.	Dept Name	Plan Type	Bin	Receive Date	Receive By	Review Date	Review By	APP Date	App By	Status	Date Entered	Input By	Update Date
302	ASSIGNMENT			09/07/2023	PDX	09/07/2023	PR3				2023/11/09 00:00:00	PR3	09/07/2023
302	ASSIGNMENT	AP	A12	09/07/2023	PR3			09/28/2023	1EZ	X	2023/11/09 00:00:00	PR3	09/28/2023
303	UNDER REVIEW	NA		09/07/2023	PDX			09/28/2023	1EZ	X	2023/11/09 00:00:00	PR3	09/28/2023
303	UNDER REVIEW			09/07/2023	PDX	09/07/2023	PR3				2023/11/09 00:00:00	PR3	09/28/2023
330	STRUCTURAL P	RQ		09/07/2023	PR3			11/09/2023	35A	A	2023/11/09 00:00:00	PR3	11/09/2023
140	PLANNING	RQ		09/13/2023	35T			11/15/2023	1EZ	A	2023/11/09 00:00:00	35T	11/15/2023
220	UTIL. REVIEW	RQ		09/13/2023	35T			10/24/2023	W1L	A	2023/11/09 00:00:00	35T	10/24/2023
330	STRUCTURAL P	AS		09/13/2023	35T						2023/11/09 00:00:00	35T	10/26/2023
330	STRUCTURAL P	RJ		09/13/2023	35T						2023/11/09 00:00:00	35T	09/13/2023
220	UTIL. REVIEW	AS		09/14/2023	W1L						2023/11/09 00:00:00	W1L	10/24/2023
220	UTIL. REVIEW	RJ		09/14/2023	W1L						2023/11/09 00:00:00	W1L	09/14/2023
140	PLANNING	AS		09/28/2023	1EZ						2023/11/09 00:00:00	1EZ	10/31/2023
140	PLANNING	RJ		09/28/2023	1EZ						2023/11/09 00:00:00	1EZ	09/28/2023
302	ASSIGNMENT	RX	FIX	09/28/2023	1EZ						2023/11/09 00:00:00	1EZ	09/28/2023
303	UNDER REVIEW	RX	FIX	09/28/2023	1EZ						2023/11/09 00:00:00	1EZ	09/28/2023
302	ASSIGNMENT	NA		09/28/2023	PDX			10/31/2023	1EZ	X	2023/11/09 00:00:00	1EZ	10/31/2023
33R	REJECTED	IO		09/28/2023	1EZ						2023/11/09 00:00:00	1EZ	09/28/2023
100	APPLICANT			09/28/2023	1EZ	09/28/2023	1EZ				2023/11/09 00:00:00	1EZ	10/18/2023
520	SUBMIT DATE	IO		10/18/2023	PDX						2023/11/09 00:00:00	PDX	10/18/2023
302	ASSIGNMENT			10/18/2023	PDX	10/18/2023	PDX				2023/11/09 00:00:00	PDX	10/18/2023
302	ASSIGNMENT	AP		10/18/2023	VC			10/31/2023	1EZ	X	2023/11/09 00:00:00	VC	10/31/2023
303	UNDER REVIEW	NA		10/18/2023	PDX			10/31/2023	1EZ	X	2023/11/09 00:00:00	VC	10/31/2023
303	UNDER REVIEW			10/18/2023	PDX	10/18/2023	VC				2023/11/09 00:00:00	VC	10/31/2023
33S	ONE STOP	AS	35A	10/23/2023	35Z						2023/11/09 00:00:00	PDX	10/23/2023
220	UTIL. REVIEW	AS	W1L	10/24/2023	W1L						2023/11/09 00:00:00	W1L	10/24/2023
220	UTIL. REVIEW	AP		10/24/2023	W1L						2023/11/09 00:00:00	W1L	10/24/2023
330	STRUCTURAL P	AS		10/26/2023	35A						2023/11/09 00:00:00	35A	11/09/2023
330	STRUCTURAL P	RJ		10/26/2023	35A						2023/11/09 00:00:00	35A	10/26/2023
140	PLANNING	AS		10/31/2023	1EZ						2023/11/09 00:00:00	1EZ	11/13/2023
140	PLANNING	RJ		10/31/2023	1EZ						2023/11/09 00:00:00	1EZ	10/31/2023
302	ASSIGNMENT	RX	FIX	10/31/2023	1EZ						2023/11/09 00:00:00	1EZ	10/31/2023
303	UNDER REVIEW	RX	FIX	10/31/2023	1EZ						2023/11/09 00:00:00	1EZ	10/31/2023
302	ASSIGNMENT	NA		10/31/2023	PDX			11/13/2023	1EZ	X	2023/11/09 00:00:00	1EZ	11/13/2023
33R	REJECTED	IO		10/31/2023	1EZ						2023/11/09 00:00:00	1EZ	10/31/2023
100	APPLICANT			10/31/2023	1EZ	10/31/2023	1EZ				2023/11/09 00:00:00	1EZ	11/02/2023
520	SUBMIT DATE	IO		11/02/2023	PDX						2023/11/09 00:00:00	PDX	11/02/2023
302	ASSIGNMENT			11/02/2023	PDX	11/02/2023	PDX				2023/11/09 00:00:00	PDX	11/03/2023
302	ASSIGNMENT	AP		11/03/2023	PR3			11/13/2023	1EZ	X	2023/11/09 00:00:00	PR3	11/13/2023
303	UNDER REVIEW	NA		11/03/2023	PDX			11/13/2023	1EZ	X	2023/11/09 00:00:00	PR3	11/13/2023
303	UNDER REVIEW			11/03/2023	PDX	11/03/2023	PR3				2023/11/09 00:00:00	PR3	11/13/2023
330	STRUCTURAL P	AS	35A	11/09/2023	35A						2023/11/09 00:00:00	35A	11/09/2023
330	STRUCTURAL P	AP		11/09/2023	35A						2023/11/09 00:00:00	35A	11/09/2023

Update
By

PR3
1EZ
1EZ
1EZ
35A
1EZ
W1L
35A
35T
W1L
W1L
1EZ
1EZ
1EZ
1EZ
1EZ
1EZ
PDX
PDX
VC
1EZ
1EZ
1EZ
35Z
W1L
W1L
35A
35A
1EZ
1EZ
1EZ
1EZ
1EZ
PDX
PDX
PR3
1EZ
1EZ
1EZ
35A
35A



PLAN CHECK DATA REPORT

Dept No.	Dept Name	Plan Type	Bin	Receive Date	Receive By	Review Date	Review By	APP Date	App By	Status	Date Entered	Input By	Update Date
140	PLANNING	AS	1EZ	11/13/2023	1EZ						2023/11/09 00:00:00	1EZ	11/13/2023
140	PLANNING	RJ		11/13/2023	1EZ						2023/11/09 00:00:00	1EZ	11/13/2023
302	ASSIGNMENT	RX	FIX	11/13/2023	1EZ						2023/11/09 00:00:00	1EZ	11/13/2023
303	UNDER REVIEW	RX	FIX	11/13/2023	1EZ						2023/11/09 00:00:00	1EZ	11/13/2023
302	ASSIGNMENT	RQ		11/13/2023	PDX			11/14/2023	PR3	A	2023/11/09 00:00:00	1EZ	11/14/2023
33R	REJECTED	IO		11/13/2023	1EZ						2023/11/09 00:00:00	1EZ	11/13/2023
100	APPLICANT			11/13/2023	1EZ	11/13/2023	1EZ				2023/11/09 00:00:00	1EZ	11/13/2023
520	SUBMIT DATE	IO		11/13/2023	PDX						2023/11/09 00:00:00	PDX	11/13/2023
302	ASSIGNMENT			11/13/2023	PDX	11/13/2023	PDX				2023/11/09 00:00:00	PDX	11/14/2023
302	ASSIGNMENT	AP		11/14/2023	PR3						2023/11/09 00:00:00	PR3	11/14/2023
303	UNDER REVIEW	RQ		11/14/2023	PDX			11/15/2023	PDX	A	2023/11/09 00:00:00	PR3	11/15/2023
303	UNDER REVIEW			11/14/2023	PDX	11/14/2023	PR3				2023/11/09 00:00:00	PR3	11/15/2023
140	PLANNING	AP		11/15/2023	1EZ						2023/11/09 00:00:00	1EZ	11/15/2023
303	UNDER REVIEW	AP		11/15/2023	PDX						2023/11/09 00:00:00	PF8	11/15/2023
33A	APPRVD PLAN	IO		11/15/2023	PF8						2023/11/09 00:00:00	PF8	11/15/2023
100	APPLICANT	XX		11/15/2023	PF8						2023/11/09 00:00:00	PF8	11/15/2023

Project No.: 23089666

520	SUBMIT DATE	IO		09/18/2023	CWP						2023/11/09 00:00:00	POS	
814	PW WATER/WW	RQ		09/18/2023	CWP			09/22/2023	897	A	2023/11/09 00:00:00	POS	09/22/2023
815	PW-WASTWATER	RQ		09/18/2023	CWP			09/22/2023	897	A	2023/11/09 00:00:00	POS	09/22/2023
85L	LOW IMPACT	RQ		09/18/2023	CWP			09/21/2023	W70	A	2023/11/09 00:00:00	POS	09/21/2023
855	WCR REVIEW BOX			09/18/2023	CWP						2023/11/09 00:00:00	POS	09/19/2023
814	PW WATER/WW	AS	W71	09/18/2023	W70						2023/11/09 00:00:00	W70	09/18/2023
815	PW-WASTWATER	AS	W71	09/18/2023	W70						2023/11/09 00:00:00	W70	09/18/2023
33R	REJECTED	IO		09/19/2023	W71						2023/11/09 00:00:00	W71	09/19/2023
100	APPLICANT			09/19/2023	W71						2023/11/09 00:00:00	W71	09/19/2023
520	SUBMIT DATE	IO		09/19/2023	WEB						2023/11/09 00:00:00	d3wf	
854	RESUBMITTED			09/19/2023	WEB						2023/11/09 00:00:00	d3wf	10/17/2023
85M	MANAGER REVIEW	RQ		09/20/2023	W71			09/21/2023	W70	A	2023/11/09 00:00:00	W71	09/21/2023
85M	MANAGER REVIEW	AS		09/20/2023	W71						2023/11/09 00:00:00	W71	09/21/2023
85M	MANAGER REVIEW	AS	W70	09/21/2023	W70						2023/11/09 00:00:00	W70	09/21/2023
85L	LOW IMPACT	AP		09/21/2023	W70						2023/11/09 00:00:00	W70	09/21/2023
85M	MANAGER REVIEW	AP		09/21/2023	W70						2023/11/09 00:00:00	W70	09/21/2023
85H	HIGH IMPACT	RQ	W78	09/21/2023	W70			10/10/2023	W78	A	2023/11/09 00:00:00	W70	10/10/2023
85H	HIGH IMPACT	AS		09/21/2023	W70						2023/11/09 00:00:00	W70	09/22/2023
859	GRAD ENGINEER	AS	897	09/22/2023	W78						2023/11/09 00:00:00	W78	09/22/2023
814	PW WATER/WW	AP		09/22/2023	897						2023/11/09 00:00:00	897	09/22/2023
815	PW-WASTWATER	AP		09/22/2023	897						2023/11/09 00:00:00	897	09/22/2023

Report ID : to0004dp

Run Date : 01/10/25 Time : 10:28

Update
By

1EZ
1EZ
1EZ
1EZ
PR3
1EZ
PDX
PDX
PR3
PR3
PF8
PF8
1EZ
PF8
PF8
PF8

897
897
W70
W71
W70
W70
W71
d3wf

WX5
W70
W70
W70
W70
W70
W78
897
W78
897
897

City Of Houston



PLAN CHECK DATA REPORT

Dept No.	Dept Name	Plan Type	Bin	Receive Date	Receive By	Review Date	Review By	APP Date	App By	Status	Date Entered	Input By	Update Date
85H	HIGH IMPACT	AS	W78	09/22/2023	897						2023/11/09 00:00:00	897	09/22/2023
85H	HIGH IMPACT	AP		10/10/2023	W78						2023/11/09 00:00:00	W78	10/10/2023
85Z	High Imp Svr	RQ		10/10/2023	W78			10/10/2023	W78	A	2023/11/09 00:00:00	W78	10/10/2023
85Z	High Imp Svr	AS		10/10/2023	W78						2023/11/09 00:00:00	W78	10/10/2023
85Z	High Imp Svr	AP		10/10/2023	W78						2023/11/09 00:00:00	W78	10/10/2023
85S	SIGNATURE	RQ		10/10/2023	W78			10/17/2023	W7K	A	2023/11/09 00:00:00	W78	10/17/2023
85S	SIGNATURE	AS	W7K	10/10/2023	W78						2023/11/09 00:00:00	W78	10/10/2023
85S	SIGNATURE	AP		10/17/2023	W7K						2023/11/09 00:00:00	W7K	10/17/2023
85T	FINALIZE	AS		10/17/2023	W7K						2023/11/09 00:00:00	W7K	10/17/2023
85T	FINALIZE	RQ		10/17/2023	WWK			10/17/2023	WX5	A	2023/11/09 00:00:00	WX5	10/17/2023
85T	FINALIZE	AS	WX5	10/17/2023	WWK						2023/11/09 00:00:00	WX5	10/17/2023
85T	FINALIZE	AP		10/17/2023	WX5						2023/11/09 00:00:00	WX5	10/17/2023
33A	APPRVD PLAN	IO		10/17/2023	W71						2023/11/09 00:00:00	WX5	10/17/2023
100	APPLICANT	XX		10/17/2023	WX5						2023/11/09 00:00:00	WX5	10/17/2023

Project No.: 24059703

520	SUBMIT DATE	IO		06/27/2024	PDX						2023/11/09 00:00:00	PDX	06/27/2024
301	MGM'T REVIEW	RQ		06/27/2024	PDX			06/27/2024	PR3	A	2023/11/09 00:00:00	PDX	06/27/2024
301	MGM'T REVIEW			06/27/2024	PDX	06/27/2024	PDX				2023/11/09 00:00:00	PDX	06/27/2024
33S	ONE STOP	AS	35Z	06/27/2024	PDX						2023/11/09 00:00:00	PDX	06/27/2024
300	PRELIM REVIEW	RQ		06/27/2024	PR3			06/27/2024	PR3	A	2023/11/09 00:00:00	PR3	06/27/2024
300	PRELIM REVIEW	AP		06/27/2024	PR3						2023/11/09 00:00:00	PR3	06/27/2024
33V	33V Revision	AS	35Z	06/27/2024	PR3						2023/11/09 00:00:00	PR3	06/27/2024
301	MGM'T REVIEW	AP	35Z	06/27/2024	PR3						2023/11/09 00:00:00	PR3	06/27/2024
302	ASSIGNMENT	RQ		06/27/2024	PDX			06/27/2024	PR3	A	2023/11/09 00:00:00	PR3	06/27/2024
302	ASSIGNMENT			06/27/2024	PDX	06/27/2024	PR3				2023/11/09 00:00:00	PR3	06/27/2024
302	ASSIGNMENT	AP	35Z	06/27/2024	PR3						2023/11/09 00:00:00	PR3	06/27/2024
303	UNDER REVIEW	RQ		06/27/2024	PDX			07/05/2024	PDX	A	2023/11/09 00:00:00	PR3	07/05/2024
303	UNDER REVIEW			06/27/2024	PDX	06/27/2024	PR3				2023/11/09 00:00:00	PR3	07/05/2024
330	STRUCTURAL P	RQ		06/27/2024	PR3			07/05/2024	35A	A	2023/11/09 00:00:00	PR3	07/05/2024
330	STRUCTURAL P	AS	35A	07/05/2024	35A						2023/11/09 00:00:00	35A	07/05/2024
330	STRUCTURAL P	AP		07/05/2024	35A						2023/11/09 00:00:00	35A	07/05/2024
303	UNDER REVIEW	AP		07/05/2024	PDX						2023/11/09 00:00:00	35A	07/05/2024
33A	APPRVD PLAN	IO		07/05/2024	35A						2023/11/09 00:00:00	35A	07/05/2024
100	APPLICANT	XX		07/05/2024	35A						2023/11/09 00:00:00	35A	07/05/2024

Report ID : to0004dp

Run Date : 01/10/25 Time : 10:28

Update
By

897
W78
W78
W78
W78
W7K
W78
W7K
WX5
WX5
WX5
WX5
WX5
WX5

PDX
PR3
PR3
PR3
PR3
PR3
PR3
PR3
PR3
PR3
PR3
35A
35A
35A
35A
35A
35A
35A
35A